



Cudjoe Regional Telemetry Infrastructure Project

Update

The Advanced Telemetry Project continues on schedule.

Upper Sugarloaf and Lower Sugarloaf are complete, Cudjoe Key is underway and Summerland is on deck.

A full schedule is provided on page two.

Project Scope

The Florida Keys Aqueduct Authority has recently launched its Advanced Telemetry Infrastructure Project. Utilizing the services of FJ Nugent & Associates, the Authority has begun installing remote monitoring systems at all of the private property grinder stations in the Cudjoe Regional Wastewater service area.

Questions?

Contact Stephanie Bruno, Construction Manager.

Office: 305-745-3991 Direct: 305-295-2218
Cell: 305-509-0739 Email: sbruno@fkaa.com

These improvements will enhance the Authority's ability to monitor and maintain the system 24 hours a day, seven days a week.

What Can Low Pressure Customers Expect During This Project?

These upgrades do require technicians to access the Authority's control panel located on these properties. In addition to Authority personnel and vehicles, customers can expect to see both FJ Nugent & Associates as well as Environment One personnel and vehicles. Typical work hours will be Monday through Friday from 8:00 AM to 6:00 PM.

Updates will be provided throughout the project and published on fkaa.com in the Projects in Progress section of the Resources page

FKAA.com



Cudjoe Regional Technological Upgrades Preliminary Schedule

Key	Preliminary Schedule	
Lower Sugarloaf	Complete	
Upper Sugarloaf	Complete	
Cudjoe	Underway	
Summerland	November 2019	
Ramrod	December 2019	➔ January 2020
Little Torch	February 2020	➔ March 2020
Big Torch	March 2020	
Middle Torch	March 2020	
Big Pine	March 2020	➔ July 2020
No Name Key	July 2020	

Please note:

The schedule may be subject to change. Updates will be provided and may also be found on fkaa.com in the Projects in Progress section of the Resources page.